

# **EXHIBIT S**



## Pole Detail Report



### Location Information

Equip ID:	102292430	Pole Num:	120172447	Map Lat:	38.414424
Map Name:	JJ39	Structure:		Map Lng:	-122.248689
Owner:	PG&E owned pole			Show in Map Guide	
Address:	3683 ATLAS PEAK RD 3S			Show in Google Map	
Cust Info:	REPLACED POLE				
Access:	Readily Accessible			Environmental:	No environmental conditions
Reason:	No Access Issues			Alerts:	No Alerts

Immediate Response Conditions: Immediate Response Comments:

No Immediate Response Conditions

GIS Guid: 164C26D27AA64ADFA647E8D194F4DA55

### Pole Asset Information

Pole Type:	Through Bore	Location:	Adjacent to road or street	Attachments:	Communications, Distribution
Surface:	Dirt	Walkway:	0	JP Num:	PT3308
Supplier:	McFarland Cascade Co	Mfr Year:	2017	Ins Year:	2017
Species:	Douglas Fir	Class:	4	Height:	45
Orig Treat:	Penta in Petroleum	Orig Circ:	37	Estimated Data:	<input type="checkbox"/>
Existing Rnfcmt:	No Reinforcement			Solid Surface:	<input type="checkbox"/>

### Inspection History

SIL_C9_041	1 of 3				
Project Status:	ACTIVE	Contractor:	OSM		
Foreman:	m4a0	Current Circ:	0.00	Snow Load:	
Pole Work Status:	Complete	Effective Circ:	0.00	Front Span Length:	
Crew ID:	OSM241	Encl Pkt Count:		Back Span Length:	
Visit Date:	10/26/2017	Exp Pkt Count:		Full Span Count:	
Work Report:		Mch Dmg Count:		Single Span Count:	
Insptn Type:	Test and Treat	Steel Installed:		Equip Count:	
Excavation:	No Excavation	No Steel Rsn:		Drop Count:	
External Treat:	No Treat	Banding Issue:		Pole Load:	0%
Internal Test:	Visual Inspection Only	GL Shell Avg:	0.00	Wood Strength:	100%
Internal Trt:	No Treat	BG Shell Avg:	0.00	Rmng Strength:	0%
Test Issues:	No Issues	Shell @66:	0.00	Result Status	Pass
Trtmnt Issues:	No Issues	Shell @54:	0.00	Comments:	
Pole Top Cndtn:	Good	Shell @42:	0.00		
Pole Bttm Cndtn:	Good	Shell @26:	0.00		
None		Shell @15:	0.00		
SIL_T2_028	2 of 3				
Project Status:	CLOSED	Contractor:	UPT		
Foreman:	cglenn001	Current Circ:	37.00	Snow Load:	

<b>Pole Work Status:</b>	Complete	<b>Effective Circ:</b>	35.00	<b>Front Span Length:</b>	
<b>Crew ID:</b>	UPT160	<b>Encl Pkt Count:</b>		<b>Back Span Length:</b>	
<b>Visit Date:</b>	10/09/2012	<b>Exp Pkt Count:</b>		<b>Full Span Count:</b>	
<b>Work Report:</b>	943504	<b>Mch Dmg Count:</b>		<b>Single Span Count:</b>	
<b>Insptn Type:</b>	Test and Treat	<b>Steel Installed:</b>		<b>Equip Count:</b>	
<b>Excavation:</b>	Complete Excavation	<b>No Steel Rsn:</b>		<b>Drop Count:</b>	
<b>External Treat:</b>	BG Treat	<b>Banding Issue:</b>		<b>Pole Load:</b>	0%
<b>Internal Test:</b>	Visual Sound and Pull	<b>GL Shell Avg:</b>	2.77	<b>Wood Strength:</b>	100%
<b>Internal Trt:</b>	Fume	<b>BG Shell Avg:</b>	3.10	<b>Rmng Strength:</b>	0%
<b>Test Issues:</b>	BG Obstruction	<b>Shell @66:</b>	0.00	<b>Result Status</b>	Pass
<b>Trtmnt Issues:</b>	No Issues	<b>Shell @54:</b>	0.00	<b>Comments:</b>  02/02/2013 00:48:51 BCH_WM_PTT (BCH_WM_PTT) SHALLOW DUE TO ROCK	
<b>Pole Top Cndtn:</b>	Fair	<b>Shell @42:</b>	0.00		
<b>Pole Bttm Cndtn:</b>	Poor	<b>Shell @26:</b>	0.00		
Butt Rot, Insect or Animal Damage, Termites		<b>Shell @15:</b>	0.00		
<b>SIL_T1_062</b>	<b>3 of 3</b>				
<b>Project Status:</b>	CLOSED	<b>Contractor:</b>	DAV		
<b>Foreman:</b>		<b>Current Circ:</b>	37.00	<b>Snow Load:</b>	
<b>Pole Work Status:</b>	Complete	<b>Effective Circ:</b>	37.00	<b>Front Span Length:</b>	
<b>Crew ID:</b>		<b>Encl Pkt Count:</b>		<b>Back Span Length:</b>	
<b>Visit Date:</b>	06/09/2003	<b>Exp Pkt Count:</b>		<b>Full Span Count:</b>	
<b>Work Report:</b>	PO44122	<b>Mch Dmg Count:</b>		<b>Single Span Count:</b>	
<b>Insptn Type:</b>	Test and Treat	<b>Steel Installed:</b>		<b>Equip Count:</b>	
<b>Excavation:</b>	Complete Excavation	<b>No Steel Rsn:</b>		<b>Drop Count:</b>	
<b>External Treat:</b>	BG Treat	<b>Banding Issue:</b>		<b>Pole Load:</b>	0%
<b>Internal Test:</b>		<b>GL Shell Avg:</b>	99.00	<b>Wood Strength:</b>	100%
<b>Internal Trt:</b>	Fume	<b>BG Shell Avg:</b>	0.00	<b>Rmng Strength:</b>	0%
<b>Test Issues:</b>		<b>Shell @66:</b>	0.00	<b>Result Status</b>	Pass
<b>Trtmnt Issues:</b>		<b>Shell @54:</b>	0.00	<b>Comments:</b>  04/05/2010 19:51:25 BCH_WM_PTT (BCH_WM_PTT) DMISCINFOLARGE ROCKS,PCOND TOP2X2 WOOD PECKER HOLES ON TOP	
<b>Pole Top Cndtn:</b>		<b>Shell @42:</b>	0.00		
<b>Pole Bttm Cndtn:</b>	Fair	<b>Shell @26:</b>	0.00		
Insect or Animal Damage		<b>Shell @15:</b>	0.00		